


| The Big-PH01-Event02-IFC-Before Fragnet |  |                          |  | THE BIG Layout |                   |             |            |     |     |     |     |     |     |      |   | 12-Sep-26 16:18 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |
|-----------------------------------------|--|--------------------------|--|----------------|-------------------|-------------|------------|-----|-----|-----|-----|-----|-----|------|---|-----------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|---|-----|-----|-----|-----|-----|-----|-----------|--|--|--|--|--|
| Activity ID                             |  | Activity Name            |  | Total Float    | Original Duration | Start       | Finish     | 5   |     |     |     |     |     | 2026 |   |                 |     |     |     |     |     |     |     |     |     | 2027 |   |     |     |     |     |     |     |           |  |  |  |  |  |
|                                         |  |                          |  |                |                   |             |            | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | F | Mar             | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | F | Mar | Apr | May | Jun | Jul | Aug | 9         |  |  |  |  |  |
| The Big-PH01-Event02-IFC-Before Fragnet |  |                          |  | -87            | 664               | 11-Sep-25 A | 06-Jul-27  |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     | 06-Jul-27 |  |  |  |  |  |
| Key Dates                               |  |                          |  | -87            | 664               | 11-Sep-25 A | 06-Jul-27  |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     | 06-Jul-27 |  |  |  |  |  |
| Milestone                               |  |                          |  | -87            | 664               | 11-Sep-25 A | 06-Jul-27  |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     | 06-Jul-27 |  |  |  |  |  |
| KD-MS-1000                              |  | Project Start Date       |  |                | 0                 | 11-Sep-25 A |            |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |
| KD-MS-1010                              |  | Contract Agreement       |  |                | 0                 | 11-Sep-25 A |            |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |
| KD-MS-1020                              |  | IFC Drawing Package      |  |                | 0                 | 11-Sep-25 A |            |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |
| KD-MS-1040                              |  | Ground Works Finish Date |  | -78            | 0                 |             | 28-Jul-26* |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |
| KD-MS-1050                              |  | Project Finish Date      |  | -87            | 0                 |             | 06-Jul-27* |     |     |     |     |     |     |      |   |                 |     |     |     |     |     |     |     |     |     |      |   |     |     |     |     |     |     |           |  |  |  |  |  |



Page 1 of 1

TASK filter: wbs.

© Oracle Corporation