

The Big-PH01-Event02-IFC before Fragnet and after removing 24 relation				THE BIG Layout												12-Sep-26 16:42																					
Activity ID		Activity Name		Total Float	Original Duration	Start	Finish	2026												2027																	
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
📁 The Big-PH01-Event02-IFC before Fragnet and after removing 24 relati				-73	650	11-Sep-25 A	22-Jun-27																											22-Jun-2			
📅 Key Dates				-73	650	11-Sep-25 A	22-Jun-27																											22-Jun-2			
📅 Milestone				-73	650	11-Sep-25 A	22-Jun-27																											22-Jun-2			
📅 KD-MS-1000		Project Start Date			0	11-Sep-25 A																															
📅 KD-MS-1010		Contract Agreement			0	11-Sep-25 A																															
📅 KD-MS-1020		IFC Drawing Package			0	11-Sep-25 A																															
📅 KD-MS-1040		Ground Works Finish Date		-75	0		25-Jul-26*																														
📅 KD-MS-1050		Project Finish Date		-73	0		22-Jun-27*																														

Page 1 of 1

TASK filter: wbs.

© Oracle Corporation